



# Project Update

**FRISCO**

Development Services

Friday, March 16, 2001

**To:** City Council

**XC:** George Purefoy, Nan Parker, Dana Baird-Hanks, Pat Reinhart

**From:** Perry Harts

The information below is raw data for internal city use only. Please notify me of any changes or corrections. Please note, the dates provided below are estimates which the city can not guarantee. Use of this information is strictly at the risk of the user.

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

## City Projects

172	<b>City Hall Parking Lot</b>	Hunter Associates Texas, LTD, Dallas	Texas Dirt Contractors
<i>To construct a concrete parking lot behind city hall.</i>			
	Construction	8/21/2000	The parking lot is poured, entrances and retaining wall need to be done.
	5/2/2000-7/16/2000		
5	<b>Coit Improvements Phase 2</b>	Hunter Associates Texas, LTD, Dallas	
<i>Widen to 4 lanes from College Parkway to FM 720. This includes the northern 2 lanes of College from Coit going west to tie in the missing section. Also includes a 24" water line from College to 720.</i>			
	ROW	8/11/2000	Condemnation is underway. The project is ready to bid.
	-		SWB will need 2 months after the ROW is acquired to relocate utilities.
			Public Works has laid hot mix asphalt from the end of pavement to CR 69. This was necessary because even if the project were to bid today this section of road would be in service for another year, when the section of pavement is ready for traffic.
16	<b>College Leave Out</b>	Hunter Associates Texas, LTD, Dallas	
<i>Widen College from 2 lanes to 4 east of Plantation Lane</i>			
	Hold	8/2/2000	Contractor hasn't sent contracts back yet. Will do a change order when contracts are back, but cannot do one until then.
	1/3/2000-		
188	<b>Eldorado Parkway, Extension to 2934</b>	Hunter Associates Texas, LTD, Dallas	
<i>Construction of 2 lanes westbound, starting at North County Road to meet FM 2934 (future Eldorado Parkway).</i>			
	Design	8/2/2000	Plans are 75% finished - will be a month or so until done. Les St. John is working on bridge design over RR.
	-		
11	<b>First Street &amp; North County Road, Phase 1</b>	Hunter Associates Texas, LTD, Dallas	Mario Sinacola & Sons
<i>Construct 2 lanes concrete on First Street from Cherry to N. County Road. This includes N. County from Coon Lane to Meadow Hill and the parking lot at the school. This includes reconstruction of the bridge over Cottonwood Creek.</i>			
	Construction	8/24/2000	Hand pours in parking lot. The lot is 90% complete. 1st St. westbound was poured on Tuesday. After eastbound is poured this week, all machine work will be complete.
	5/30/2000-9/27/2000		

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
187	Gaylord Parkway and Ohio Drive			RLK Engineering, L. L. C.	L.H. Lacy
Construction of 6 lanes (37' wide) on Ohio, from Gaylord to Warren, and on Gaylord to Preston . EDC will be funding 50% of this project. Water and sewer is also to be constructed.					
Construction 8/24/2000 Ohio and Warren waterlines still have to be pressure tested by Calhar.					
5/16/2000-11/12/2000					
35	GIS Development				Geo/ Info, Ltd.
To develop and implement a city wide GIS.					
Construction 8/21/2000 GeoInfo is putting in utilities now on OneMap.					
6/7/2000-9/7/2000					
6	Hillcrest Road			Hunter Associates Texas, LTD, Dallas	Glenn Thurman, Inc.
Construct 2nd pair of lanes in areas with 2 lanes and the intersection of Main Street. Bid number 99. Bill Dryden is the project engineer.					
Award 8/21/2000 Contracts in for signatures, getting ROW.					
6/20/2000-7/5/2000					
215	Lebanon Road Stewart Ck WB Bridge			Hunter Associates Texas, LTD, Dallas	J-N Construction Company, Inc.
Construct the west bound lane bridge over Stewart Creek. The city will pay for bridge and developer the remainder. Hunter is designing the bridge. Denton County will contribute \$750,000 for the bridge. The road is being built under Project 12.					
Construction 8/21/2000 Doing a submittal review for beams - about 25 days until we get them.					
6/20/2000-12/17/2000					
3	Lebanon, Section 1 and Parkwood			Hunter Associates Texas, LTD, Dallas	Mario Sinacola & Sons
Reconstruct Lebanon from the Tollway to east of Preston North with 2 lane concrete and 4 lane at the intersections and construct Parkwood Rd from dead end at Frisco Bridges to dead end by High School 1.					
Construction 8/24/2000 TXDOT poured intersection at Lebanon and Preston last week.					
12/2/1999-					
34	Lebanon, Section 2, (Project "E")				Mario Sinacola & Sons
The original limits of the project was to widen Lebanon from Colby to Ohio in front of school. This project is to be done in conjunction with project 3. The scope has expanded to the entire length from Preston to Colby.					
Construction 8/24/2000 Pedestal was finally moved. Bob talked to Sinacola and they will be pouring this week.					
12/2/1999- (?) Still have to do 12" waterline before other side can be paved.					
2	Main Street Improvements, Section 1			PBS&J	Mario Sinacola & Sons
Replace 2 lane asphalt pavement with 4 lane concrete divided from Tollway to Newman Rd. Atlantic Gulf will pay the cost.					
Construction 8/24/2000 Sinacola was released to lime the majority of the project today, with a few exception locations.					
1/24/2000-1/23/2001					
10	Main Street Improvements, Section 2			PBS&J	Mario Sinacola & Sons
Replace 2 lane asphalt pavement with 4 lane concrete divided from Newman to FM 423. Atlantic Gulf will pay the cost.					
Construction 8/24/2000 Coserv's tests that were not so good, have to be retested again.					
2/12/2000-1/23/2001					

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

105	Main Street Improvements, Section 3		Hunter Associates Texas, LTD, Dallas
Construct 6 concrete lanes on Main from the Dallas North Tollway to the railroad. Project engineer is Les St. John			
Design -3/31/2000	8/11/2000	The surveying is being done now and should be complete next week. Les said they have 2 options drawn up for the alignment at 2934. This is going to be done before Section 2.	

330	Main Street Improvements, Section 4		
Construct 2 concrete lanes from the rail road to Preston. Project manager is Les St. John			
Design	8/11/2000	Hunter will start surveying by the end of next week after the surveying on Section 3 is complete.	

23	McKinney Road		Hunter Associates Texas, LTD, Dallas		BCI Utility Construction, Inc
			Widen from 18' to 27 and 37' from Main Street to North County Road. Les St John is the project manager.		
			Construction	8/24/2000	There are 3 streets and the Police Station access being poured today, Thursday 24. Possibly pour asphalt transition to Main Street on Monday. Doing clean-up & pouring driveways and inlet bottoms here and there. The plans show there to be a sidewalk right behind the curb. The only problem is there are mailboxes in the way.
4/5/2000-12/31/2000					

24	North County Road, Phase 2		Hunter Associates Texas, LTD, Frisco
Widen from 18' to 27 concrete from Coon Lane to Main Street. Project engineer is Jim Shankles.			
Design	6/29/2000	The ROW is done. Work will be during the summer months, while school is out of session. This will be done in 2001. Mark said they are trying to get the utility relocation plans by the end of this summer to be ready for next summer.	
-		Trying to get a more definite schedule from Hunter - possibly a minimum of 2-3 months. This fall staff and Hunter and Associates should have a public meeting with the adjacent property owners. This will be important to explain the overall project and get approval on the driveway design.	

154	Ohio Boulevard, Phase 2 & Gaylord Parkway		RLK Engineering, L. L. C.
	Construct 2 lanes of Ohio from 121 to Gaylord, and 2 lanes of Gaylord from Ohio to the eastern edge of the Mixon property line, approximately 900'.		
	Design 2/2/2000-	6/1/2000	The design is 95% complete. Under review, Phase 2

214	Signal at 121 & 289			PBS&J	Roadway Solutions, Inc.
Signalize the intersection. This will be mounted on a span wire.					
Construction		8/24/2000	Cabinet opened, wiring heads.		
-8/3/2000					

175	Signal at 121 & Mall Road B			Kimley-Horn & Associates, Inc. Dalla	Roadway Solutions, Inc.
Signalize the intersection. This to be funded by City, EDC(?), & General Growth. This will be mounted on a span wire.					
Construction		8/4/2000	Signals are full color, as of yesterday @ 3:00.		
5/9/2000-					

161	Signal at 121 & Parkwood			Kimley-Horn & Associates, Inc. Dalla	Roadway Solutions, Inc.
Signalize the intersection. This to be funded by City, EDC (?), & General Growth. This will be mounted on a span wire.					
Construction		8/11/2000	The signal became fully operational before noon on 8/10.		
5/9/2000-					

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

<b>163</b>	<b>Signal at 289 &amp; Gaylord</b>	Kimley-Horn & Associates, Inc. Dalla	Roadway Solutions, Inc.
<i>Signalize the intersection. This to be funded by City, EDC (?), &amp; General Growth. This will be mounted on a permanent mast arm. DOT will supply the controller.</i>			
Construction	8/2/2000	TXDOT setting cables yesterday afternoon and painting stop bars. Signals are at full color. Permanent mast has not been delivered.	
5/9/2000-			

<b>162</b>	<b>Signal at 289 &amp; Mall Road A</b>	Kimley-Horn & Associates, Inc. Dalla	Roadway Solutions, Inc.
<i>Signalize the intersection. This to be funded by City, EDC(?), &amp; General Growth. This will be mounted on a span wire.</i>			
Construction	8/2/2000	TXDOT painting stop bars yesterday. Signal are at full color.	
5/9/2000-			

<b>216</b>	<b>Signal at Dallas North Toll Road &amp; Main</b>	Hunter Associates Texas, LTD, Dallas
<i>Install a signal at the service roads on Dallas Parkway and Main Street.</i>		
Bid	8/21/2000	Roadway Solutions is contractor. Drawing up contracts right now.
6/21/2000-7/7/2000		

<b>158</b>	<b>Signal at DNT &amp; Gaylord</b>	Hunter Associates Texas, LTD, Dallas	Roadway Solutions, Inc.
<i>Signalize the intersection.</i>			
Construction	8/24/2000	Will be changing out arm masts in in two months.	
5/9/2000-			

<b>157</b>	<b>Signal at DNT &amp; Stonebrook</b>	Hunter Associates Texas, LTD, Dallas	Roadway Solutions, Inc.
<i>Signalize the intersection.</i>			
Construction	8/24/2000	Putting in new conduit.	
5/9/2000-			

<b>160</b>	<b>Signal at Lebanon &amp; Hillcrest</b>	Hunter Associates Texas, LTD, Dallas	Roadway Solutions, Inc.
<i>Signalize the intersection.</i>			
Construction	8/24/2000	Concrete coming today supposedly, for the bases. Two extra weeks on delivery of materials.	
5/9/2000-			

<b>159</b>	<b>Signal at Stonebrook &amp; Parkwood</b>	Hunter Associates Texas, LTD, Dallas	Roadway Solutions, Inc.
<i>Signalize the intersection.</i>			
Construction	8/21/2000	They are in rock. Have to get a rock sub to do boring.	
5/9/2000-			

<b>1</b>	<b>Spur 33</b>	Brockette Davis Drake, Inc.
<i>Extend King's Ridge Road from dead end to FM 720 and extend Red Cedar from dead end to King's Ridge Road.</i>		
ROW	8/21/2000	Don't have all deeds yet, waiting on ROW.
-		

<b>9</b>	<b>Stonebrook Parkway</b>	Hunter Associates Texas, LTD, Dallas	Mario Sinacola & Sons
<i>Replace existing east bound lanes and add a 3rd lane from Preston to Parkwood. Also construct right turn lane on Dallas Parkway</i>			
Punch	6/27/2000	The road was opened for traffic on 6/22. The intersection block outs will be removed in the next few days. Need to verify quantities.	
6/20/2000-			

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

7	<b>Wade Boulevard &amp; Ohio Extension</b>	Kimley-Horn and Associates Frisco
<i>Extend Wade with 2 lane concrete from dead end to Ohio and Ohio from Wade to Hillcrest. There is a verbal joint participation agreement with the City, CCCC, Mays development, and Frisco Assisted Living Center.</i>		
	ROW 3/31/2000-	6/29/2000 CC awarded the contract to Glen Thurman on 6/6. Still waiting on ROW for one parcel.
38	<b>Water Line 20" Eldorado</b>	Mario Sinacola & Sons
<i>Complete water loop along Eldorado Parkway from 2934 to Rogers Road and connect to line in N. County.</i>		
	Punch 4/13/2000-	6/27/2000 It is ready to go to CC for acceptance. It is in service.
329	<b>Water Line Eldorado Parkway</b>	
<i>Construct a 24" Water Line from Custer to the west along El Dorado Parkway.</i>		
	Design 7/31/2000-	8/11/2000 The plans should be available next week.
99	<b>Water Line Hwy 121 &amp; PRV at DNT</b>	Hunter Associates Texas, LTD, Frisco Blue Ridge Construction Co.
<i>Construct a 24" water supply line along 121 from Coit to Ohio, and 16" line from Ohio to Preston. Also included is to cross the to north of 121 with an interconnect and a pressure control valve. Jim Shankles is the engineer.</i>		
	Construction 4/18/2000-7/18/2000	8/24/2000 Chlorinated & tested on Monday. Ohio Drive line is tied in.
186	<b>Water Line Warren Parkway, 20"</b>	PBS&J Burkard Utility Contractors
<i>Construction of Waterline along Warren Parkway from SH289 to Ohio Drive. The City will pay \$130,365.59 for the oversized waterline. Lowe's will pay \$1.3 million. EDC will be funding 50% of this project.</i>		
	Punch 5/25/2000-	8/1/2000 Back in service. Need As-Builts.
30	<b>Water Line, Hutson Dr.</b>	Kimley-Horn and Associates Frisco Cullum Construction Co.
<i>Construct 12" from Preston to eastern edge of the Hudson Tract. The EDC will contribute \$130,000. The city will be paying for the upgrade of the 8" AC line to 12" PVC along Spur 33.</i>		
	Award 4/4/2000-	8/21/2000 Waiting for Mr. Hutson to change water meters over.
217	<b>Water Pumping Station, Custer Road</b>	Hunter Associates Texas, LTD, Dallas
<i>To install additional pumps at the Custer Road Pump Station.</i>		
	Design 7/31/2000-	8/21/2000 Under design.
26	<b>Water Re-use Line Phase 2</b>	Hunter Associates Texas, LTD, Dallas Gracon Construction Company
<i>Construct the pump station for project 25</i>		
	Award 6/6/2000-	8/21/2000 Awarded.
25	<b>Water Re-use Line, Phase 1</b>	Hunter Associates Texas, LTD, Dallas Dickerson Construction Company
<i>Takes effluent from Stewart Creek West Waste Water Plant to the Blackstone Golf Course north of the Trails. This also includes a temporary lift station so that the golf course can receive 1 MDG.</i>		
	Construction 3/14/2000-6/1/2000	8/2/2000 Frank just said it is flowing now at approx. .8 MGD. The pond has risen 2' while they have been irrigating the golf course.

## City Park Projects

169

### Clark Middle School Park Development

Carter and Burgess

Jim Bowman Construction

*This project will provide for neighborhood park elements at the Clark Middle School/ Smith Elementary site.*

Construction

8/24/2000

6/28/2000-

Jim Bowman has continued to be on site and move forward on construction elements. The playground areas have been constructed and the internal sidewalks are near completion at the time of this report. Playground equipment has been ordered by the contractor and is expected to be delivered at the end of July. The contractor will provide installation of this equipment as soon as this delivery takes place.

168

### Warren Sports Complex, Phase 3

Carter and Burgess

Dean Construction

*This project will provide for the third phase of park development to the Warren Sports Complex, located at Eldorado Parkway and North County Road.*

Construction

8/24/2000

6/28/2000-

City Council awarded bid to Dean Construction Bids during their June 6, 2000 meeting. Contracts have been executed and the contractor

252

### Warren Sports Complex, Phase 4

Carter and Burgess

Design

8/24/2000

6/6/2000-

The Community Development Corporation approved a Professional Services agreement with Carter and Burgess during their May 31, 2000 meeting. This agreement was then approved by the City Council during their June 6, 2000 meeting.

The CDC will be considering budget improvements to be included within Phase IV during the July and August meetings of the Board.

## Collin County Projects

37

### Dallas North Toll Road, Phase 4

Carter and Burgess

*Extend the north bound tollway service road from FM 2934 to US 380.*

Design

8/24/2000

12/1/1999-3/20/2001

On 3/20 we had a kick off meeting for this project. Collin County does not have funds for construction at this time. They are considering a bond sale this fall which would include funds for this project. The county has interest in awarding a contract prior to May 01 because of air attainment issues. Carter & Burgess will be engineer

## Developer Projects

189

### Eldorado Parkway, 289 to Hillcrest

Carter and Burgess

*Construction of 2 lanes west and east bound from Preston Road to future Hillcrest Road*

Design

8/24/2000

-

Hopefully we will see drawings in the next week or two. Baxter is believed to have signed off on ROW.

12

### Lebanon Road, Phase 1(Lone Star Ranch)(Lebanon, West)

Cummings Engineers

Rodman Excavation, Inc.

*Construct 2 lanes concrete from 4th Army to FM 423. The city will pay for bridge and developer the remainder. Hunter is designin the bridge. Denton County will contribute \$750,000 for the bridge on Project 215.*

Construction

8/24/2000

4/25/2000-

Piers are poured, overhead lines are still there.

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
14	Lebanon, Section 4			Kurtz - Bedford Associates, Inc. - Cop	Mario Sinacola & Sons
From end of 2 lanes near Starwood to Legacy. This project is being done in conjunction with Starwood Phase 12.					
	Punch	8/24/2000	GH put up barrels on Lebanon, east of Legacy, for traffic control. People are still going through barrels, though.		
	6/26/2000-				
213	Lebanon, Section 6			Cummings Engineers	Site Concrete
Construct 4 lanes from 700' west of Rushmore to 4th Army					
	Punch	8/24/2000	This is at a stand still. Developer was contacted and he said it is in the hands of the contractor, Site Concrete.		
	-				
151	Lowe's Site Work				Lee Lewis Construction
Construction of Lowe's Home Improvement Warehouse. Lies in between Gaylord and Warren, and Preston and Ohio.					
	Construction	8/24/2000	Calhar has pressure tested 12" along Preston Road & fireline in front of building. Pretested the 20" and it failed.		
	3/9/2000-				
139	Northstar Business Park			Pacheco Koch	Cullum Construction Co.
Construction of Technology Drive with a connection to John W. Elliot Drive in the Northstar Business Park which is located north of FM 720 off of FM 2934. The EDC is providing assistance to Connel Companies.					
	Punch	8/24/2000	Problem with tie in at 2934 - litigation between developer and Coserv		
	-				
31	Panther Creek - Sewer Line Extension				PATE Brothers Construction
To construct sewer pump station and line to Panther Creek This is being funded entirely by the developer.					
	ROW	8/24/2000	Acquisition of easements going on right now. Pipe has been exposed for a long time too long probably.		
	-				
36	Rolater Road, Phase 3				
To extend from Hillcrest to Coit.					
	Conceptual	1/27/2000	FISD said they need this in place by July 2003. Currently there is no funding available for city participation.		
	-				
152	Rolater Road, Phase 4			Kimley-Horn & Associates, Inc. Dallas	JRJ Paving, Inc.
Replace the concrete east bound pair of lanes along the Kohl's property. This project will be done by Kohl's.					
	Change Order	8/24/2000	Eckerd's developer putting this in, and then selling to Kohl's. PCC was last week.		
	-				
19	Spring Creek Parkway			KPA Consulting	
Extend Spring Creek Parkway from SH 121 to Town and Country. Also to construct 260' of Griffen.					
	Design	8/24/2000	ROW acquisition & design.		
	-				
193	Town & Country Blvd, Phase 2			Kimley-Horn and Associates Frisco	Mario Sinacola & Sons
Construction of 2 lanes on Town & Country Boulevard, travelling eastbound.					
	Design	8/24/2000	Finished excavation for nose on Legacy.		
	-				

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

212	<b>Warren Parkway Extension</b>	RLK Engineering, L. L. C.	Lee Lewis Construction
Construction of south lane on existing Warren Parkway to east of Ohio Drive. Project will include median opening, sanitary sewer south of Warren Parkway, and water stub out across Warren Parkway at Ohio Drive.			
Construction		8/24/2000	Waterline has been constructed.
4/18/2000-			

## Little Elm Projects

192	<b>Water Line to Little Elm, 20"</b>	Hunter Associates Texas, LTD, Dallas	Murray Construction Co., Inc.
Construction of 20" Waterline from Northridge Development to Little Elm city limits			
Construction		8/24/2000	Ready to be finaled.
6/21/2000-			

## NTMWD Projects

164	<b>Stewart Creek - Sewer &amp; WWTP Expansion</b>		
Expand the capacity from 1.5 MGD to 5 MGD. This is funded by NTMWD.			
Construction		1/27/2000	To be complete by August 2000.
-8/1/2000			

## NTTA Projects

185	<b>121 Freeway DNT to 75</b>		
Construct main lanes on SH 121 from Dallas North Tollway to US 75.			
Conceptual		7/23/2000	In January NTTA did a feasibility study on this section of road. They estimated 66,000 transactions per day. With that they will have a \$128 million short fall or a \$95 million short fall if reduced to 4 lane . They will need 5 to 7 acres of additional ROW at each toll plaza.
-			At the 7/18 CC meeting, Ron Harris made a presentation on making this road a toll road. He said if TX DOT does the project it would not be constructed until 2015. The decision must be made this fall on whether or not this is to be a toll road.
			If NTTA takes the project the construction could be complete 3 years after the service roads are finished. This could be as early as 2008. The TX DOT has the project listed under long range planning.

153	<b>Dallas North Toll Road Main Lanes, Phase 1</b>	Shimek, Jacobs & Finklea, L.L.P.	
Construct the main lanes from Legacy to Gaylord			
Design		7/17/2000	The bid opening is scheduled for July 2001. The project has not been funded by NTTA yet.
-			NTTA is working on an agreement with TX DOT to design the 121 portion of the interchange.

## Tx DOT Projects



Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

262	121 & 289 Intersection Improvements			PBS&J	Jet Concrete, Inc.
Construct dual left turn lanes on 121 and Preston.					
	Construction	7/17/2000	This project was stopped on 7/13 because the contractor hit an AT&T cable. The project was scheduled for completion in December before this delay.		
-					
103	121 Freeway 423 to DNT				
Construct 6 main lanes and 6 lanes of frontage roads from FM 544 to Dallas North Tollway. The TX DOT project numbers are CSJ 0364-03-067 and CSJ 0364-04-038 for the service roads; and CSJ 0364-04-039 and CSJ 0364-04-037 for the through lanes.					
	Long Range Planning	7/17/2000	The letting dates are FY 2003 and 2004. The cost is \$145.8 M. The funding source: are STP-MM 30, NHS 97.55, State Infrastructure Bank (SIB) Loan 10, Denton Co. Bond 8.25.		
-					
Denton County is designing the project with their own consultant, so that the service roads will be ready to be bid in 1.5 years. They will pay for the engineering out of th SIB loan.					
101	121 Service Roads 289 to US 75			TX DOT District Office	
Construct 6 lanes of service roads from Preston to US 75. It also includes a grade seperation at Custer funded by Collin County. This is TX DOT project number CSJ 0364-04-022. The design is being done by Brian Barth at TX DOT.					
	ROW	7/17/2000	The ROW is on schedule to be complete by Oct 2000 and the plans should be complete a month later. TX DOT has acquired 60 of 106 parcels. The design is 25% complete. Charles Tucker said the it should go to bid in Oct 02. He said it could be moved up if the utility relocation was done in 2001. Plans adequate for utility relocation will be ready by Dec. 2000. Bill Lovil has meet with the utility companies prepare them for this project. The good news from him is the ROW is not packed with as many utilities as 289. He says the funding and design can be moved up on this project.		
	-11/30/2000		The Commission approved funding for this project at their 11-18-99 meeting as part of a supplement to the 2000 UTP. This project now has Priority 1 status for FY 2003 with funding from Category 4C- STP-MM (\$12,000,000) and Category 12 -Commission Strategic Priority (\$28,000,000).		
Charles Tucker said this project will bid the same day as project 102.					
102	121 Service Roads DNT to 289			TX DOT McKinney Area Office	
Construct 6 lanes of service roads from Dallas North Tollway to Preston and construct grade seperations at DNT and 289. The design is being done by Brian Barth at TX DOT.					
	Design	3/23/2000	It is being done by the TX DOT area office. The project is \$34.3 M. The funding sources are STP-MM 20.3, TX DOT District 5, Collin Co. 7, Frisco 1 and Plano 1. The design milestones are Plans Adequate for utility relocation July 2001; Plans complete July 2002; Letting date October 2002. This project was approved by the Commission on 9-30-99 for NHS Mobility, Category 3A in the 2000 UTP under priority 2 status.		
-					
This will bid the same day as 101.					
165	289 Bridge at Panther Creek			Carter and Burgess	
Replace bridge on Preston at Panther Creek. The TX DOT project numbers are CSJ 0091-04-040 and 0091-04-039. This is a federal program for replacing bridges. This is not a betterment project, it will replace the existing bridge with a 2 lane structure.					
	Design	8/2/2000	We need to make sure TXDOT is aware of the Preston Overlay design. Possibly John L. can coordinate Rick W. Will work w/someone from TXDOT to make sure there is adequate space for a bike trail underneath the bridge.		
	-1/1/2001				
166	289 Bridge at Parvin Branch			Carter and Burgess	
Replace bridge on Preston at Parvin Branch. The TX DOT project number is CSJ 0091-04-038. This is a federal program for replacing bridges. This is not a betterment project, it will replace the existing bridge with a 2 lane structure.					
	Design	8/2/2000	We need to make sure TXDOT is aware of the Preston Overlay design. Possibly John L. can coordinate Rick W. Will work w/someone from TXDOT to make sure there is adequate space for a bike trail underneath the bridge.		
	-1/1/2001				

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	----------------------	-------------------	----------------------	----------	------------------

18	289 Improvements Phase 1	TX DOT McKinney Area Office	Brown and Root, Inc.
Replace 2 lane asphalt on Preston with 6 lane concrete divided from 121 to 720. CSJ 0091-05-029			
Construction	7/17/2000	Bill Lovil said the traffic switch from Lebanon south will happen this month prior to the mall opening. The whole project will be open by November.	
2/23/1998-11/1/2000			

135	289 Improvements Phase 2		TX DOT McKinney Area Office
Widen Preston to 4 lanes from 720 to 380. The TX DOT project number is CSJ 0091-04-041.			
Long Range Planning	7/17/2000	Currently the schematics and EA are being prepared. Once they are complete Bill Lovil said they will try to get funding. This could go to bid by 2003.	

155	2934 from DNT to Teel Road		
Construct 4 lanes divided.			
Conceptual	1/27/2000	CM has met with Denton County about transferring \$1,000,000 from 720 to this project. He has asked Travis Roberts for an estimate so that we can determine the additional funds required.	
-			

253	423 Improvements				
Widen FM 423 from 121 to 380. Widen to 6 lanes in The Colony and 4 lanes in Frisco.					
Long Range Planning	5/25/2000	On 5/25 TX DOT held the preliminary design conference. They provided this schedule			
5/25/2000-		Spring 2001 Schematic submitted to the cities. Spring 2001 City review and comments. Spring 2001 Schematic and EA submitted to Austin. Spring 2002 FONSI. 2007 Construction.			

156	720 Custer to Preston				
Construct 4 lanes from Custer to Preston. The design is being done at TX DOT's McKinney office by Susan.					
Design		8/11/2000	The road is being flown now. The design time could be significantly lowered if the city hired an engineer to do the plans and EA.		
4/10/2000-5/3/2003					