



To: City Council

XC: George Purefoy, Nan Parker, Dana Baird-Hanks, Pat Reinhart

From: Perry Harts

The information below is raw data for internal city use only. Please notify me of any changes or corrections. Please note, the dates provided below are estimates which the city can not guarantee. Use of this information is strictly at the risk of the user.

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

## City Projects

360	<b>2934 Improvements</b>	<p>Construct 2 and 4 lanes from FM 720 to FM 423</p> <p>Pre-design 10/18/200 Engineer selection.</p> <p>9/14/2000-</p>			
172	<b>City Hall Parking Lot</b>	<p>Hunter Associates Texas, LTD, Dallas Texas Dirt Contractors</p> <p>To construct a concrete parking lot behind city hall.</p> <p>Punch 10/31/200 Texas Dirt Contractors need to address cracks - route &amp; seal. Other section was brought back (the part that wraps around the Chamber of Commerce).</p> <p>9/14/2000-</p>			
5	<b>Coit Improvements, Phase 2</b>	<p>Hunter Associates Texas, LTD, Dallas</p> <p>Construct 2 lanes from College Parkway to FM 720. This includes the northern 2 lanes of College from Coit going west to tie in the missing section. Also includes a 24" water line from College to 720.</p> <p>ROW 10/31/200 Ready for franchise companies to come in at the first of the year.</p> <p>-</p>			
16	<b>College Leave Out</b>	<p>Hunter Associates Texas, LTD, Dallas Glenn Thurman, Inc.</p> <p>Widen College from 2 lanes to 4 east of Plantation Lane</p> <p>Construction 10/6/2000 Waiting on Notice to Proceed and ROW documents. Will be done with Hillcrest Road project.</p> <p>-</p>			
188	<b>Eldorado Parkway, Extension to 2934</b>	<p>Hunter Associates Texas, LTD, Dallas</p> <p>Construction of 2 lanes westbound, starting at North County Road to meet FM 2934 (future Eldorado Parkway). Clay is doing the design.</p> <p>Design 10/6/2000 Plans came in to be reviewed, need some changes before they are accepted.</p> <p>-</p> <p>There is some utility work to done.</p>			
11	<b>First Street &amp; North County Road, Phase 1</b>	<p>Hunter Associates Texas, LTD, Dallas Mario Sinacola &amp; Sons Excavating,</p> <p>Construct 2 lanes concrete on First Street from Cherry to N. County Road. This includes N. County from Coon Lane to Meadow Hill and the parking lot at the school. This includes reconstruction of the bridge over Cottonwood Creek.</p> <p>Construction 11/16/200 Rich with Sinacola said they have the approval to go ahead with bridge rail, and eventually the sidewalks. Someone to contact Chad w/ Hunter to find the drawings on the rail.</p> <p>5/30/2000-9/27/2000</p>			
156	<b>FM 720 Custer to Preston</b>	<p>Shimek, Jacobs &amp; Finklea, L.L.P.</p> <p>Construct 4 lanes from Custer to Preston under CSJ 0135-12-025</p> <p>Design 11/14/200 On 11/7, CC awarded the engineer contract with SJ&amp;F and they approved the advanced funding with TX DOT.</p> <p>11/1/1700-</p>			

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
389	Frisco Town Square			Hunter Associates Texas, LTD, Frisco	
Construct infra structure for the new town square. Dean and Clay from the Dallas office are the project engineers.					
	Design	10/26/200	Currently under design. Construction to start in Spring.		
-					
187	Gaylord Parkway and Ohio Drive			RLK Engineering, L. L. C.	L.H. Lacy
Construction of 6 lanes (37' wide) on Ohio, from Gaylord to Warren, and on Gaylord to Preston . EDC will be funding 50% of this project. Water and sewer is also to be constructed.					
	Construction	11/16/200	Final walk through is Friday, Nov. 17.		
5/16/2000-11/12/2000					
154	Gaylord Parkway and Ohio Drive Phase II			RLK Engineering, L. L. C.	
Construct 2 lanes of Ohio from 121 to Gaylord, and 2 lanes of Gaylord from Ohio to the eastern edge of the Mixon property line, approximately 900'.					
	Bid	10/26/200	The bid opening is November 9 at 2:00 and is to go to the 11/21 CC for award.		
10/26/2000-11/21/2000					
35	GIS Development				Geo/ Info, Ltd.
To develop and implement a city wide GIS.					
	Construction	10/26/200	On 10/24 GeoInfo delivered new data which includes 50% of W&S. They also delivered a new program that is substantially faster. The version we have is for Win2000 only. The Win95/98 version is being overnigheted today. Next install sites will be Service Center and PD.		
6/7/2000-9/7/2000					
6	Hillcrest Road, Wade & Ohio Drive			Hunter Associates Texas, LTD, Dallas	Glenn Thurman, Inc.
Construct 2nd pair of lanes on Hillcrest in areas with 2 lanes and at the intersection of Main Street. Bill Dryden is the project engineer. Also, the extension of Wade with 2 lane concrete from dead end to Ohio and Ohio from Wade to Hillcrest. There is a verbal joint participation agreement with the City, CCCC, Mays development, and Frisco Assisted Living Center.					
	Construction	11/8/2000	There are outstanding issues to resolve, contractor Glenn Thurman asked to wait until issues are resolved before they start on Hillcrest. Chad at Hunter is aware. The acceptance of Frisco Assisted Living Center is contingent upon the construction of Wade and Ohio roadways and storm drain.		
10/16/2000-					
215	Lebanon Road Stewart Ck WB Bridge			Hunter Associates Texas, LTD, Dallas	J-N Construction Company, Inc.
Construct the west bound lane bridge over Stewart Creek. The city will pay for bridge and developer the remainder. Denton County will contribute \$750,000 for the bridge. The road is being built under Project 12.					
	Construction	10/31/200	Deck is finished, waiting on rain to cease to pour approaches.		
6/20/2000-12/17/2000					
3	Lebanon, Section 1 and Parkwood			Hunter Associates Texas, LTD, Dallas	Mario Sinacola & Sons Excavating
Reconstruct Lebanon from the Tollway to east of Preston North with 2 lane concrete and 4 lane at the intersections and construct Parkwood Rd from dead end at Frisco Bridges to dead end by High School 1.					
	Construction	11/16/200	Permanent signs an issue - signs on back order. As soon as Sinacola is finished with Lebanon East - they will move back to this side.		
12/2/1999-					
34	Lebanon, Section 2, (Project "E")				Mario Sinacola & Sons Excavating
The original limits of the project was to widen Lebanon from Colby to Ohio in front of school. This project is to be done in conjunction with project 3. The scope has expanded to the entire length from Preston to Colby.					
	Construction	11/16/200	Will be done with utilities soon.		
12/2/1999-					
2	Main Street Improvements, Section 1			PBS&J	Mario Sinacola & Sons Excavating
Replace 2 lane asphalt pavement with 4 lane concrete divided from Tollway to Newman Rd. Atlantic Gulf will pay the cost.					
	Construction	11/16/200	Worked on backfill on Northside of box - northside at least has to be completed before traffic can be switched. Have been working on intersection at Trails Parkway and Main to eleviate water situation at this area		
1/24/2000-2/5/2001					
	8/31/2000	Internet Message: The paving of the west bound lanes should start next week. The traffic should be moved to the new section by October 2. Then construction will begin on the east bound lanes which should be completed by February 1, 2001.			

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
10	Main Street Improvements, Section 2			PBS&J	Mario Sinacola & Sons Excavating
Replace 2 lane asphalt pavement with 4 lane concrete divided from Newman to FM 423. Atlantic Gulf will pay the cost.					
	Construction	11/3/2000	Brian had meeting at site on Wednesday with CoServ.		
	2/12/2000-5/7/2001	8/31/2000	Internet Message: The paving for the east bound lanes should start in December and should be complete by February 2001. Then the traffic will be switched to the new lanes. Then contractor will begin the west bound lanes which should be complete in May 2001.		
105	Main Street Improvements, Section 3			Hunter Associates Texas, LTD, Dallas	
Construct 6 concrete lanes on Main from the Dallas North Tollway to the railroad. Project engineer is Chad					
	Design	10/31/2000	Working on plans with architects. Should bid by the beginning of December.		
	-				
330	Main Street Improvements, Section 4			Hunter Associates Texas, LTD, Dallas	
Construct 2 concrete lanes from the rail road to Preston. Project manager is Les St. John					
	Design	8/11/2000	Hunter will start surveying by the end of next week after the surveying on Section 3 is complete.		
	-				
23	McKinney Road			Hunter Associates Texas, LTD, Dallas	BCI Utility Construction, Inc
Widen from 18' to 27 and 37' from Main Street to North County Road. Les St John is the project manager.					
	Construction	11/16/2000	Cleanup crew has been out the last couple of days, grouted footprints, turned over lids, knocked down dirt and concrete clumps.		
	4/5/2000-12/31/2000				
24	North County Road, Phase 2			Hunter Associates Texas, LTD, Frisco	
Widen from 18' to 27 concrete from Coon Lane to Main Street. Project engineer is Jim Shankles.					
	Design	8/31/2000	At the 8/24 utility meeting Chad said they will get alignment plans to the utility companies in 2 weeks. They will mark up the plans with the location of their existing facilities and return to Chad on October 26.		
	-	8/31/2000	Internet Message: This work will be done while school is out in the summer of 2001. The utility relocations should begin in January 2001. City staff will set up an informational meeting for the residence within the limits of the project in the fall of 2000.		
356	Rolater Phase 5			Hunter Associates Texas, LTD, Frisco	
Construct 4 lane divided from Sonoma Valley Drive to the apartments. Chad is project engineer.					
	Design	10/6/2000	Surveying is done.		
	9/18/2000-				
214	Signal at 121 & 289			PBS&J	Roadway Solutions, Inc.
Signalize the intersection. This will be mounted on a span wire.					
	Punch	8/30/2000	Signal heads are up and on! Plano Police were there for the transfer.		
	-				
175	Signal at 121 & Mall Road B			Kimley-Horn & Associates, Inc. Dallas	Roadway Solutions, Inc.
Signalize the intersection. This to be funded by City, EDC(?), & General Growth. This will be mounted on a span wire.					
	Punch	10/31/2000	TXDOT to take control.		
	-				
161	Signal at 121 & Parkwood			Kimley-Horn & Associates, Inc. Dallas	Roadway Solutions, Inc.
Signalize the intersection. This to be funded by City, EDC (?), & General Growth. This will be mounted on a span wire.					
	Punch	8/11/2000	The signal became fully operational before noon on 8/10.		
	-				
163	Signal at 289 & Gaylord			Kimley-Horn & Associates, Inc. Dallas	Roadway Solutions, Inc.
Signalize the intersection. This to be funded by City, EDC (?), & General Growth. This will be mounted on a permanent mast arm. TX DOT will supply the controller.					
	Punch	11/14/2000	The signal is currently mounted on a span wire. The mast arm and poles are in but will not be installed at this time.		
	-				

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

**162 Signal at 289 & Mall Road A** Kimley-Horn & Associates, Inc. Dallas Roadway Solutions, Inc.  
*Signalize the intersection. This to be funded by City, EDC(?), & General Growth. This will be mounted on a span wire.*  
Punch 10/31/200 TXDOT painting stop bars yesterday. Signal are at full color. Will be span wire.  
-

**158 Signal at DNT & Gaylord** Hunter Associates Texas, LTD, Dallas Roadway Solutions, Inc.  
*Signalize the intersection.*  
Punch 11/14/200 The intersection went to full color last week.  
-

**216 Signal at DNT & Main** Hunter Associates Texas, LTD, Dallas Roadway Solutions, Inc.  
*Install a signal at the service roads on Dallas Parkway and Main Street.*  
Construction 10/23/200 No change. Will hold off until poles are here.  
9/1/2000-

**160 Signal at Lebanon & Hillcrest** Hunter Associates Texas, LTD, Dallas Roadway Solutions, Inc.  
*Signalize the intersection.*  
Punch 10/18/200 Signals were full cycle on October 16th.  
-

**159 Signal at Stonebrook & Parkwood** Hunter Associates Texas, LTD, Dallas Roadway Solutions, Inc.  
*Signalize the intersection.*  
Construction 11/8/2000 Waiting on CoServ.  
5/9/2000-

**157 Signal DNT at Stonebrook** Hunter Associates Texas, LTD, Dallas Roadway Solutions, Inc.  
*Signalize the intersection.*  
Punch 10/18/200 Signals were full cycle by 9:00 am yesterday morning, October 17th. "Signal Ahead" signs are being placed by Gary H.  
-

**1 Spur 33 Extension** Hunter Associates Texas, LTD, Dallas  
*Extend Spur 33 to Kings Ridge Road and Kings Ridge Road to Spur 33*  
ROW 10/31/200 Waiting on ROW - plans are 99% complete.  
-

**9 Stonebrook Parkway** Hunter Associates Texas, LTD, Dallas Mario Sinacola & Sons Excavating.  
*Replace existing east bound lanes and add a 3rd lane from Preston to Parkwood. Also construct right turn lane on Dallas Parkway.*  
Punch 10/31/200 The last item in this project is the continous right turn lane at DNT. Sinacola has been notice to proceed.  
6/20/2000-

**7 Wade Boulevard & Ohio Extension** Kimley-Horn and Associates Frisco Glenn Thurman, Inc.  
*Extend Wade with 2 lane concrete from dead end to Ohio and Ohio from Wade to Hillcrest. There is a verbal joint participation agreement with the City, CCCC, Mays development, and Frisco Assisted Living Center.*  
ROW 6/29/2000 CC awarded the contract to Glen Thurman on 6/6. Still waiting on ROW for one parcel.  
3/31/2000-

**38 Water Line 20" Eldorado** Mario Sinacola & Sons Excavating.  
*Complete water loop along Eldorado Parkway from 2934 to Rogers Road and connect to line in N. County.*  
Punch 10/31/200 Need Maintenance Bond and As-Builts for them to go to CC.  
4/13/2000-

**329 Water Line Eldorado Parkway** Hunter Associates Texas, LTD, Dallas  
*Construct a 24" Water Line from Custer to the west along El Dorado Parkway.*  
Design 10/31/200 75% complete - obtaining ROW and easement documents  
7/31/2000-

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

99	<b>Water Line Hwy 121 &amp; PRV at DNT</b>	Hunter Associates Texas, LTD, Frisco	Blue Ridge Construction Co.
<i>Construct a 24" water supply line along 121 from Coit to Ohio, and 16" line from Ohio to Preston. Also included is to cross the tollway north of 121 with an interconnect and a pressure control valve. Jim Shankles is the engineer.</i>			
Construction	10/31/200	Has not been punched - storm sewer to be put in along Coit.	
4/18/2000-7/18/2000			

186	<b>Water Line Warren Parkway, 20"</b>	PBS&J	Burkard Utility Contractors
<i>Construction of Waterline along Warren Parkway from SH289 to Ohio Drive. The City will pay \$130,365.59 for the oversized waterline. Lowe's will pay \$1.3 million. EDC will be funding 50% of this project.</i>			
Punch	10/6/2000	Has been punched. Need to final.	
5/25/2000-			

30	<b>Water Line, Hutson Dr.</b>	Kimley-Horn and Associates Frisco	Cullum Construction Co.
<i>Construct 12" from Preston to eastern edge of the Hudson Tract. The EDC will contribute \$130,000. The city will be paying for the upgrade of the 8" AC line to 12" PVC along Spur 33.</i>			
Punch	10/31/200	Putting meters and services in this week.	
-			

217	<b>Water Pumping Station, Custer Road Phase 2</b>	Hunter Associates Texas, LTD, Dallas	Gracon Construction, Inc.
<i>To install 5 additional 450 hp pumps at the Custer Road Pump Station. This will increase the capacity from 25 MGD to 50 MGD.</i>			
Award	11/14/200	Awarded to Gracon at 11/7 CC.	
11/7/2000-			

26	<b>Water Re-use Line Phase 2</b>	Hunter Associates Texas, LTD, Dallas	Gracon Construction, Inc.
<i>Construct the pump station for project 25</i>			
Award	10/31/200	PCC was in September.	
6/6/2000-			

390	<b>Water Tank Ground Storage, Custer Road</b>		
<i>Construct ___ MG ground storage tank at the Custer Road Pump Station.</i>			
Bid	10/26/200	Bid opening 10/30.	
-11/7/2000			

364	<b>Water, Elevate Tower, El Dorado, 2MG</b>		
<i>Construct a 2 MG elevated tank near El Dorado Pkw. Shane is project engineer.</i>			
Design	10/31/200	Permission received from Tiger Lily for foundation geotechnical investigation to proceed. The site under consideration is north of the AT&T tower along Coit.	
9/28/2000-			

## City Park Projects

169	<b>Clark Middle School Park Development</b>	Carter and Burgess	Jim Bowman Construction
<i>This project will provide for neighborhood park elements at the Clark Middle School/ Smith Elementary site.</i>			
Construction	8/24/2000	Jim Bowman has continued to be on site and move forward on construction elements. The playground areas have been constructed and the internal sidewalks are near completion at the time of this report. Playground equipment has been ordered by the contractor and is expected to be delivered at the end of July. The contractor will provide installation of this equipment as soon as this delivery takes place.	
6/28/2000-			

168	<b>Warren Sports Complex, Phase 3</b>	Carter and Burgess	Dean Construction
<i>This project will provide for the third phase of park development to the Warren Sports Complex, located at Eldorado Parkway and North County Road.</i>			
Construction	8/30/2000	Dean Construction has done the following since the last update: staking and layout of the concrete trail; grading of the roadway and parking areas; initial pouring of NW parking lot and Eldorado Pkwy entry drive; completion of rough plumbing and pad work; pouring of concession / restroom pads; delivery of light poles for soccer & football fields; installation of wiring for light poles.	
6/28/2000-			

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

## 252 Warren Sports Complex, Phase 4

Carter and Burgess

Design	8/24/2000	The Community Development Corporation approved a Professional Services agreement with Carter and Burgess during their May 31, 2000 meeting. This agreement was then approved by the City Council during their June 6, 2000 meeting.
6/6/2000-		The CDC will be considering budget improvements to be included within Phase IV during the July and August meetings of the Board.

## Collin County Projects

### 37 Dallas North Toll Road, Phase 4

Carter and Burgess

Extend the north bound tollway service road from FM 2934 to US 380.

Design	10/10/200	Rueban said Allies Day that this will go to bid in March 2001.
12/1/1999-3/20/2001	10/12/200	Internet Message: Is currently under design and will go to bid in March 2001.

## Developer Projects

### 189 Eldorado Parkway, 289 to Hillcrest

Carter and Burgess

Construction of 2 lanes west and east bound from Preston Road to future Hillcrest Road

Design	10/31/200	Alignment set, bridge designed, and ROW and Easements are secured.
--------	-----------	--

-

### 206 Frisco Medical Center

PBS&J

Rodman Excavation, Inc.

Construction of Medical Center located on Warren Parkway, east of Fire Station #3.

Construction	10/31/200	Working on utilities.
9/19/2000-		

### 12 Lebanon Road, Phase 1(Lone Star Ranch)(Lebanon, West)

Cummings Engineers

L.H. Lacy

Construct 2 lanes concrete from 4th Army to FM 423. The city will pay for bridge and developer the remainder. Hunter is designing the bridge. Denton County will contribute \$750,000 for the bridge on Project 215.

Construction	10/2/2000	Lacy has started the concrete pours.
4/25/2000-		

### 14 Lebanon, Section 4

Kurtz - Bedford Associates, Inc. - Cop Mario Sinacola & Sons Excavating.

From end of 2 lanes near Starwood to Legacy. This project is being done in conjunction with Starwood Phase 12.

Punch	10/23/200	Gary and Brian met with Sinacola's sign man to resolve sign issue on Thursday.
6/26/2000-		

### 213 Lebanon, Section 6

Cummings Engineers

Site Concrete

Construct 4 lanes from 700' west of Rushmore to 4th Army

Punch	10/31/200	Working on finishing this up now.
-------	-----------	-----------------------------------

-

### 191 Legacy Underpass

Construction of BNSF Railroad Bridge over Legacy Drive.

Construction	3/24/2000	Trying to get permit from BNSF (?)
--------------	-----------	------------------------------------

-

### 151 Lowe's Site Work

Lee Lewis Construction

Construction of Lowe's Home Improvement Warehouse. Lies in between Gaylord and Warren, and Preston and Ohio.

Construction	10/31/200	Have firelanes to do, entrance along Preston Road is being completed.
3/9/2000-		

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

139	<b>Northstar Business Park</b>	Pacheco Koch	Cullum Construction Co.
<i>Construction of Technology Drive with a connection to John W. Elliot Drive in the Northstar Business Park which is located north of FM 720 off of FM 2934. The EDC is providing assistance to Connel Companies.</i>			
	Punch	10/31/2000	No A-Built yet, finished Technology Drive and FM 2934 intersection recently.
-			

31	<b>Panther Creek - Sewer Line Extension</b>	PATE Brothers Construction		
<i>To construct sewer pump station and line to Panther Creek This is being funded entirely by the developer.</i>				
	ROW	11/1/2000	Easements for Tiger Lily in condemnation process.	
-				

36	<b>Rolater Road, Phase 3</b>		
	<i>To extend from Hillcrest to Coit.</i>		
	Conceptual	1/27/2000	FISD said they need this in place by July 2003. Currently there is no funding available for city participation.
	-		

152	<b>Rolater Road, Phase 4</b>	Kimley-Horn & Associates, Inc. Dallas	JRJ Paving, Inc.	<p><i>Replace the concrete east bound pair of lanes from Preston to the Sedona Apartment.</i></p>	
	Construction	9/28/2000	The contractor is installing the storm drainage.		
	8/17/2000-	9/6/2000	Internet Message: The developer of the property on the south side of Rolater will be constructing the east bound lanes, The preconstruction meeting was held 8/18/00. Construction should be starting soon.		

19	<b>Spring Creek Parkway</b>	KPA Consulting
<i>Extend Spring Creek Parkway from SH 121 to Town and Country. Also to construct 260' of Griffen.</i>		
	Design	10/6/2000      ROW acquisition & design.
-		

193	<b>Town &amp; Country Blvd, Phase 2</b>	Kimley-Horn and Associates Frisco	Mario Sinacola & Sons Excavating.
<i>Construction of 2 lanes on Town &amp; Country Boulevard, travelling eastbound.</i>			
	Punch	11/1/2000	Still need A-Built to Punch.
-			

212	<b>Warren Parkway Extension</b>	RLK Engineering, L. L. C.	Lee Lewis Construction	<p><i>Construction of south lane on existing Warren Parkway to east of Ohio Drive. Project will include median opening, sanitary sewer south of Warren Parkway, and water stub out across Warren Parkway at Ohio Drive.</i></p>	
	Construction	11/1/2000	Paved, can punch with Lowe's as soon as we get As-Built.		
	4/18/2000-				

## Little Elm Projects

192	<b>Water Line to Little Elm, 20"</b>	Hunter Associates Texas, LTD, Dallas	Murray Construction Co., Inc.	<p><i>Construction of 20" Waterline from Northridge Development to Little Elm city limits</i></p>	
	Construction	11/1/2000	Need As-Built.		
	6/21/2000-				

## NTTA Projects

185	121 Freeway DNT to 75		
Construct main lanes on SH 121 from Dallas North Tollway to US 75.			
	Conceptual	7/23/2000	<p>In January NTTA did a feasibility study on this section of road. They estimated 66,000 transactions per day. With that they will have a \$128 million short fall or a \$95 million short fall if reduced to 4 lane . They will need 5 to 7 acres of additional ROW at each toll plaza.</p> <p>At the 7/18 CC meeting, Ron Harris made a presentation on making this road a toll road. He said if TX DOT does the project it would not be constructed until 2015. The decision must be made this fall on whether or not this is to be a toll road.</p> <p>If NTTA takes the project the construction could be complete 3 years after the service roads are finished. This could be as early as 2008. The TX DOT has the project listed under long range planning.</p>

Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

**153 Dallas North Toll Road Main Lanes, Phase 1** Shimek, Jacobs & Finklea, L.L.P.

Construct the main lanes from Legacy to south of Gaylord. This includes the interchange at 121 for both directions.

Design 11/14/2000 NTTA issued the NTP for the design.

-

**386 Lewisville Lake Toll Bridge and Approach Roadways** HNTB

Construct a toll bridge across Lake Lewisville along with the approach roads. This will connect to FM 2934 at FM 423 and go west to I35E.

Conceptual 10/18/2000 Les Selensky with HNTB said that they are doing preliminary alignment work, a feasibility study.

-

## Tx DOT Projects

**262 121 & 289 Intersection Improvements** PBS&J Jet Concrete, Inc.

Construct dual left turn lanes on 121 and Preston.

Construction 7/17/2000 This project was stopped on 7/13 because the contractor hit an AT&T cable. The project was scheduled for completion in December before this delay.

-

8/28/2000 Internet Message: This project was originally scheduled to be completed by December. The project has been delayed several weeks because of a phone cable had to be relocate.

**103 121 Freeway 423 to DNT**

Construct 6 main lanes and 6 lanes of frontage roads from FM 544 to Dallas North Tollway. The TX DOT project numbers are CSJ 0364-03-067 and CSJ 0364-04-038 for the service roads; and CSJ 0364-04-039 and CSJ 0364-04-037 for the through lanes.

Long Range Planning 7/17/2000 The letting dates are FY 2003 and 2004. The cost is \$145.8 M. The funding sources are STP-MM 30, NHS 97.55, State Infrastructure Bank (SIB) Loan 10, Denton Co. Bond 8.25.

Denton County is designing the project with their own consultant, so that the service roads will be ready to be bid in 1.5 years. They will pay for the engineering out of the SIB loan.

-

8/28/2000 Internet Message: Same

**101 121 Service Roads 289 to US 75** TX DOT District Office

Construct 6 lanes of service roads from Preston to US 75. It also includes a grade separation at Custer funded by Collin County. This is TX DOT project number CSJ 0364-04-022. The design is being done by Brian Barth at TX DOT.

ROW 10/12/2000 TX DOT will have all of the right of way or a right of entry for all the parcels by December so that the utility companies can start to work at that time. Johnny Ambun with SWB said it will take 6 to 8 months to relocate their utilities.

-11/30/2000

8/28/2000 Internet Message: The ROW is on schedule to be complete by Oct 2000 and the plans should be complete a month later. TX DOT has acquired 60 of 106 parcels. The design is 25% complete. Charles Tucker said the it should go to bid in Oct 02 and be complete in 2005. He said it could be moved up if the utility relocation was done in 2001. Plans adequate for utility relocation will be ready by Dec. 2000. Bill Lovil has meet with the utility companies to prepare them for this project. The good news from him is the ROW is not packed with as many utilities as 289. He says the funding and design can be moved up on this project.

The Commission approved funding for this project at their 11-18-99 meeting as part of a supplement to the 2000 UTP. This project now has Priority 1 status for FY 2003 with funding from Category 4C- STP-MM (\$12,000,000) and Category 12 -Commission Strategic Priority (\$28,000,000).

Charles Tucker said this project will bid the same day as project 102.

**102 121 Service Roads DNT to 289** S & W

Construct 6 lanes of service roads from Dallas North Tollway to Preston and construct grade seperations at DNT and 289. The design is being done by Brian Barth at TX DOT.

Design 9/12/2000 TX DOT will pay \$6.4 million to NTTA for the construction of the interchange at DNT.

-

8/28/2000 Internet Message: It is being done by the TX DOT area office. The project is \$34.3 M. The funding sources are STP-MM 20.3, TX DOT District 5, Collin Co. 7, Frisco 1 and Plano 1. The design milestones are Plans Adequate for utility relocation July 2001; Plans complete July 2002; Letting date October 2002 and is to be complete by 2005. This project was approved by the Commission on 9-30-99 for NHS Mobility, Category 3A in the 2000 UTP under priority 2 status.

This will bid the same day as 101.



Project Number	Status Start-Comp	Date of Update	Summary of Latest	Engineer	Prime Contractor
----------------	-------------------	----------------	-------------------	----------	------------------

## 165 289 Bridge at Panther Creek

Carter and Burgess

Replace bridge on Preston at Panther Creek. The TX DOT project numbers are CSJ 0091-04-040 and 0091-04-039. This is a federal program for replacing bridges. This is not a betterment project, it will replace the existing bridge with a 2 lane structure.

Design 8/2/2000

We need to make sure TXDOT is aware of the Preston Overlay design. Possibly John L. can coordinate Rick W. Will work w/someone from TXDOT to make sure there is adequate space for a bike trail underneath the bridge.

-1/1/2001

## 166 289 Bridge at Parvin Branch

Carter and Burgess

Replace bridge on Preston at Parvin Branch. The TX DOT project number is CSJ 0091-04-038. This is a federal program for replacing bridges. This is not a betterment project, it will replace the existing bridge with a 2 lane structure.

Design 8/2/2000

We need to make sure TXDOT is aware of the Preston Overlay design. Possibly John L. can coordinate Rick W. Will work w/someone from TXDOT to make sure there is adequate space for a bike trail underneath the bridge.

-1/1/2001

## 18 289 Improvements, Phase 1

S & W

Brown and Root, Inc.

Replace 2 lane asphalt on Preston with 6 lane concrete divided from 121 to 720. CSJ 0091-05-029

Construction 11/14/200

On Friday TX DOT moved the traffic to the new lanes.  
Gary Burnside of TX Dot just gave this is the updated schedule that they are trying to accomplish:  
Sometime this week - the 2 south bound lanes  
By Thanksgiving - all 3 north/south from SH 121 to Lebanon  
By Mid-Dec - All lanes

2/23/1998-11/1/2000

## 135 289 Improvements, Phase 2

S & W

Widen Preston to 4 lanes from 720 to 380. The TX DOT project number is CSJ 0091-04-041.

Long Range Planning 7/17/2000

Currently the schematics and EA are being prepared. Once they are complete Bill Lovil said they will try to get funding. This could go to bid by 2003.

-

## 155 2934 from DNT to Teel Road

Construct 4 lanes divided.

Conceptual 1/27/2000

CM has met with Denton County about transferring \$1,000,000 from 720 to this project. He has asked Travis Roberts for an estimate so that we can determine the additional funds required.

-

## 253 423 Improvements

Widen FM 423 from 121 to 380. Widen to 6 lanes in The Colony and 4 lanes in Frisco.

Long Range Planning 5/25/2000

On 5/25 TX DOT held the preliminary design conference. They provided this schedule:

Spring 2001 Schematic submitted to the cities.  
Spring 2001 City review and comments.  
Spring 2001 Schematic and EA submitted to Austin.  
Spring 2002 FONSI.  
2007 Construction.

5/25/2000-